

Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016		
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M
<b>GREAT WOLF RESORT - Field Schedule 04-17-14</b>																															
<b>Timeline / Milestones</b>																															
MS1000	Execute TCCo Contract	0	12-Jul-11 A	16-Feb-16																											
MS1020	NTP 1 - Release Date	0	17-Mar-14*																												
MS1100	Hotel Structural Concrete Erection	258	17-Mar-14	23-Mar-15																											
MS1370	Purchasing / Buyout	70	17-Mar-14	23-Jun-14																											
MS1010	Ground Breaking Ceremony	0	28-Mar-14*																												
MS1030	NTP Construction Start	0	07-Apr-14*																												
MS1120	Demolition / Earthwork	60	07-Apr-14	30-Jun-14																											
MS1050	Site Utilities Summary	250	13-May-14	07-May-15																											
MS1040	Hotel/Lodge Summary	476	30-May-14	17-Sep-15																											
MS1060	Bunker Mechanical Building	103	16-Jun-14	07-Nov-14																											
MS1150	Parking Structure Summary	307	16-Jun-14	01-Sep-15																											
MS1080	Indoor/Outdoor Water Park Summary	368	16-Jun-14	30-Nov-15																											
MS1090	Start Owner Water Theme Park Install - Phase 1	0	23-Jun-14																												
MS1110	Structural Steel / Decking Core Building	46	18-Aug-14	21-Oct-14																											
MS1140	Hotel Framing / Rough-In	80	12-Dec-14	06-Apr-15																											
MS1070	Sitework Summary	185	29-Jan-15	19-Oct-15																											
MS1170	Hotel Drywall Tape/Finish Summary	100	03-Mar-15	22-Jul-15																											
MS1190	Hotel Interior Finish Summary	110	31-Mar-15	02-Sep-15																											
MS1200	Laundry Facility / BOH Support	91	10-Apr-15	19-Aug-15																											
MS1210	Hotel Watertight Building	0		12-Jun-15																											
MS1280	Owner FF&E (Phased)	90	16-Jul-15	13-Oct-15																											
MS1290	Punchlist / Corrections (Phased)	70	21-Jul-15	27-Oct-15																											
MS1160	M.E.P. Start-up & Testing	34	31-Jul-15	17-Sep-15																											
MS1230	Owner Theming	57	04-Aug-15	29-Sep-15																											
MS1180	Hotel Energized	0		05-Aug-15																											
MS1300	Owner Training/Start-up	40	27-Aug-15	22-Oct-15																											
MS1310	Lobby/Registration Finish	0		13-Oct-15																											
INS1000	City of Garden Grove Final Project Signoff	11	01-Dec-15	15-Dec-15																											
MS1320	Substantial Completion Before Rain Allowance	0		15-Dec-15																											
MS1330	Rain Allowance	21	16-Dec-15	15-Jan-16																											
MS1340	**Construction Substantial Completion / TCO	0		15-Jan-16*																											
<b>Great Wolf Resort</b>																															
MS1270	Hard Hat Tour	0	26-Jun-15																												
MS1350	Hotel Soft Opening	0		16-Jan-16																											
MS1360	Hotel/Lodge Grand Opening	0		16-Feb-16																											

Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016													
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M											
<b>Neuman Pool Turnover Milestones</b>					475																																				15-Jan-14	30-Nov-15
A1511	Execute NPI Contract	5	15-Jan-14	21-Jan-14*	Execute NPI Contract																																					
A1501	Phase 1 - Slide Tower Foundations	0	23-Jun-14		Phase 1 - Slide Tower Foundations																																					
A1500	Phase 1 - Pool Foundations & Limited Underground Available	0	08-Aug-14		Phase 1 - Pool Foundations & Limited Underground Available																																					
A1540	Phase 1 Backfill Complete - Ready for Casting Slab	0	26-Aug-14		Phase 1 Backfill Complete - Ready for Casting Slab																																					
A1550	**Phase 2 West Begins - West Waterpark Space Available	0		30-Dec-14*	**Phase 2 West Begins - West Waterpark Space Available																																					
A1570	Waterpark West Decks Placed - 45 Day Access Closure at South	0		25-Jun-15	Waterpark West Decks Placed - 45 Day Access Closure at South																																					
A1560	TCCo WP Interiors Complete / Neuman Start Deck Coatings	0		04-Aug-15	TCCo WP Interiors Complete / Neuman Start Deck Coatings																																					
A1580	Waterpark East Decks Placed - Access Closure Begins	0		10-Aug-15	Waterpark East Decks Placed - Access Closure Begins																																					
A1710	TCCo complete with Utilities to WP / Neuman Fill Pools / Begin Startup	0		24-Sep-15*	TCCo complete with Utilities to WP / Neuman Fill Pools / Begin Startup																																					
A1720	ProSlide Commissioning Complete	0		19-Nov-15	ProSlide Commissioning Complete																																					
A1730	DOSH Ride Inspection Approval (Health Dept Insp. Approval)	0		30-Nov-15	DOSH Ride Inspection Approval (Health Dept Insp. Approval)																																					
A1740	Health Dept Inspection Approval	0		30-Nov-15	Health Dept Inspection Approval																																					
<b>Theming Milestones</b>					174																																				26-Jan-15	29-Sep-15
TH1170	Begin Theming Porte Cochere	0	26-Jan-15		Begin Theming Porte Cochere																																					
TH1000	Begin Theming Waterpark (Waterpark Ready for Theming)	0	28-Jul-15		Begin Theming Waterpark (Waterpark Ready for Theming)																																					
TH1010	Begin Theming Waterpark Restaurants	0	31-Jul-15		Begin Theming Waterpark Restaurants																																					
TH1050	Begin Theming Slide Tower / Small Attractions Waterpark	0	31-Jul-15		Begin Theming Slide Tower / Small Attractions Waterpark																																					
TH1010a	Complete Theming Waterpark Restaurants	0		03-Aug-15	Complete Theming Waterpark Restaurants																																					
TH1070	Begin Theming Bear Paw Restaurant	0	04-Aug-15		Begin Theming Bear Paw Restaurant																																					
TH1090	Begin Theming Scoops Ice Cream Parlour (1st Level Ready for Theming)	0	04-Aug-15*		Begin Theming Scoops Ice Cream Parlour (1st Level Ready for Theming)																																					
TH1110	Begin Theming Hungry as a Wolf (1st Level Ready for Theming)	0	04-Aug-15*		Begin Theming Hungry as a Wolf (1st Level Ready for Theming)																																					
TH1130	Begin Theming Arcade	0	04-Aug-15		Begin Theming Arcade																																					
TH1140	Begin Theming Restaurant Bar	0	04-Aug-15		Begin Theming Restaurant Bar																																					
TH1150	Begin Theming Dunkin Donuts	0	04-Aug-15		Begin Theming Dunkin Donuts																																					
TH1160	Begin Theming Interior Lobby (2nd Level Ready for Theming)	0	04-Aug-15*		Begin Theming Interior Lobby (2nd Level Ready for Theming)																																					
TH1170a	Complete Theming Porte Cochere	0		04-Aug-15	Complete Theming Porte Cochere																																					
TH1020	Begin Theming Locker Room / Restrooms Waterpark	0	06-Aug-15		Begin Theming Locker Room / Restrooms Waterpark																																					
TH1050a	Complete Theming Slide Tower / Small Attractions Waterpark	0		12-Aug-15	Complete Theming Slide Tower / Small Attractions Waterpark																																					
TH1020a	Complete Theming Locker Room / Restrooms Waterpark	0		26-Aug-15	Complete Theming Locker Room / Restrooms Waterpark																																					
TH1130a	Complete Theming Arcade (Entire 1st Floor Theming Complete)	0		31-Aug-15	Complete Theming Arcade (Entire 1st Floor Theming Complete)																																					
TH1150a	Complete Theming Dunkin Donuts	0		15-Sep-15	Complete Theming Dunkin Donuts																																					
TH1070a	Complete Theming Bear Paw Restaurant	0		15-Sep-15	Complete Theming Bear Paw Restaurant																																					
TH1090a	Complete Theming Scoops Ice Cream Parlour	0		15-Sep-15	Complete Theming Scoops Ice Cream Parlour																																					
TH1110a	Complete Theming Hungry as a Wolf	0		15-Sep-15	Complete Theming Hungry as a Wolf																																					
TH1140a	Complete Theming Restaurant Bar	0		15-Sep-15	Complete Theming Restaurant Bar																																					
TH1000a	Complete Theming Waterpark	0		29-Sep-15	Complete Theming Waterpark																																					














Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016		
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M
<b>North Transformer</b>																															
SCE130	SCE Transformer Lead Time	56	01-Apr-14	18-Jun-14	[Bar chart showing work from Apr to Jun 2014]																										
SCE100	SCE UG Conduit inspection	2	09-May-14	12-May-14	[Bar chart showing work in May 2014]																										
SCE110	SCE Inspect Layout / Pad / Protection	2	27-May-14	28-May-14	[Bar chart showing work in May 2014]																										
SCE120	SCE Inspect Mandrel Main Feeder Conduits	5	27-May-14	02-Jun-14	[Bar chart showing work from May to Jun 2014]																										
SCE140	SCE Set Transformer/Main Switch at North	10	03-Jun-14	16-Jun-14	[Bar chart showing work from Jun to Jun 2014]																										
SCE220	SCE Release Meter	2	17-Jun-14	18-Jun-14	[Bar chart showing work in Jun 2014]																										
<b>South Transformers</b>																															
SCE210	Transformer Lead Time	60	01-Apr-14	30-May-14	[Bar chart showing work from Apr to May 2014]																										
SCE180	SCE UG Conduit inspection	2	19-May-15	21-May-15													[Bar chart showing work in May 2015]														
SCE190	SCE Inspect Layout / Pad / Protection	2	19-May-15	21-May-15													[Bar chart showing work in May 2015]														
SCE200	SCE Inspect Mandrel Main Feeder Conduits	5	19-May-15	27-May-15													[Bar chart showing work from May to May 2015]														
SCE225	SCE Set Transformer/Main Switch at South	15	27-May-15	17-Jun-15													[Bar chart showing work from May to Jun 2015]														
SCE230	SCE Release Meter	2	20-Jul-15	22-Jul-15													[Bar chart showing work in Jul 2015]														
<b>Phase 1 Temp OH Power at South</b>																															
TP1000	Install Temp Power Pole with Meter Section	7	02-May-14	12-May-14	[Bar chart showing work from May to May 2014]																										
TP1010	Install Panel/Distribution	4	13-May-14	16-May-14	[Bar chart showing work in May 2014]																										
TP1020	SCE Install Pots/Drop OH	2	15-May-14	16-May-14	[Bar chart showing work in May 2014]																										
TP1030	SCE Install Meter	1	19-May-14	19-May-14	[Bar chart showing work in May 2014]																										
TP1040	Energize Phase 1 Temp Power	3	20-May-14	22-May-14	[Bar chart showing work in May 2014]																										
<b>Permanent Power Pathway Construction North (Parking Structure)</b>																															
<b>From Street to Transformer</b>																															
PPN110	Install UG Conduit/Pull Boxes to Switch Pad (Along North Fire Road)	5	02-May-14	08-May-14	[Bar chart showing work from May to May 2014]																										
PPN115	Slurry & Backfill UG Conduit Bank	1	13-May-14	13-May-14	[Bar chart showing work in May 2014]																										
PPN120	Install Switch Pad, X-former Boxes, Cap. Pad	3	19-May-14	21-May-14	[Bar chart showing work in May 2014]																										
PPN130	Install Grounding Ring	2	22-May-14	23-May-14	[Bar chart showing work in May 2014]																										
PPN220	SCE Set Switch & X-former/Pull Cables	10	08-Jul-14	21-Jul-14	[Bar chart showing work from Jul to Jul 2014]																										
PPN230	SCE Temp Meter Release	1	22-Jul-14	22-Jul-14	[Bar chart showing work in Jul 2014]																										
PPN240	SCE Temp Meter Install	3	23-Jul-14	25-Jul-14	[Bar chart showing work from Jul to Jul 2014]																										
PPN250	Energize Temp Power	1	28-Jul-14	28-Jul-14	[Bar chart showing work in Jul 2014]																										
<b>From Transformer to Temp Power Switchgear</b>																															
PPN169	Install Conduit between Transformer & Temp Switchgear	3	14-May-14	16-May-14	[Bar chart showing work from May to May 2014]																										
PPN170	Form & Pour Temp Switchgear Pad	2	23-May-14	27-May-14	[Bar chart showing work in May 2014]																										
PPN200	Pull Cable to Temp Switchboard	7	28-May-14	05-Jun-14	[Bar chart showing work from May to Jun 2014]																										
PPN180	Install Bollards	2	24-Jun-14	25-Jun-14	[Bar chart showing work in Jun 2014]																										
PPN190	Install Phase 2 Temp Meter Section/Switch Gear	1	26-Jun-14	26-Jun-14	[Bar chart showing work in Jun 2014]																										
PPN205	Terminate Connections at Temp Switchgear	5	27-Jun-14	03-Jul-14	[Bar chart showing work from Jun to Jul 2014]																										

 Remaining Level of Effort  
 Actual Work  
 Remaining Work







Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016					
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M			
<b>Bunker Mechanical Building</b>																																		
<b>WP Level</b>																																		
BB410	Form Elevated Deck, Bunker	2	05-Aug-14	06-Aug-14	Form Elevated Deck, Bunker																													
BB470	Install Waterstop, Bunker	2	05-Aug-14	06-Aug-14	Install Waterstop, Bunker																													
BB420	Rebar Elevated Deck, Bunker	5	07-Aug-14	13-Aug-14	Rebar Elevated Deck, Bunker																													
BB430	HVAC Sleeves / Blockouts, Bunker	3	07-Aug-14	11-Aug-14	HVAC Sleeves / Blockouts, Bunker																													
BB440	Electrical Sleeves / Blockouts, Bunker	3	07-Aug-14	11-Aug-14	Electrical Sleeves / Blockouts, Bunker																													
BB450	Plumbing Sleeves / Blockouts, Bunker	3	07-Aug-14	11-Aug-14	Plumbing Sleeves / Blockouts, Bunker																													
BB460	Inspect Elevated, Bunker	1	14-Aug-14	14-Aug-14	Inspect Elevated, Bunker																													
BB160	Place Concrete at Elevated Structural Deck - Water Park Level, Bunker	2	15-Aug-14	18-Aug-14	Place Concrete at Elevated Structural Deck - Water Park Level, Bunker																													
BB180	Deck Cure, Bunker	14	19-Aug-14	01-Sep-14	Deck Cure, Bunker																													
BB590	Exterior CMU Walls to Mezz Deck, Bunker	8	19-Aug-14	28-Aug-14	Exterior CMU Walls to Mezz Deck, Bunker																													
BB390	Form Walls to Mezz Level, Bunker	3	21-Aug-14	26-Aug-14	Form Walls to Mezz Level, Bunker																													
BB530	Rebar Walls to Mezz Level, Bunker	4	26-Aug-14	02-Sep-14	Rebar Walls to Mezz Level, Bunker																													
BB540	HVAC Sleeves / Blockouts, Bunker	3	26-Aug-14	29-Aug-14	HVAC Sleeves / Blockouts, Bunker																													
BB550	Plumbing / Neuman Pool Sleeves / Blockouts, Bunker	3	26-Aug-14	29-Aug-14	Plumbing / Neuman Pool Sleeves / Blockouts, Bunker																													
BB560	Electrical Sleeves / Blockouts, Bunker	3	26-Aug-14	29-Aug-14	Electrical Sleeves / Blockouts, Bunker																													
BB570	Inspect Concrete Walls & Columns, Bunker	1	02-Sep-14	03-Sep-14	Inspect Concrete Walls & Columns, Bunker																													
BB580	Close Forms, Bunker	2	02-Sep-14	04-Sep-14	Close Forms, Bunker																													
BB200	Pour Concrete Columns & Walls to Mech. Mezz Level, Bunker	2	10-Sep-14	11-Sep-14	Pour Concrete Columns & Walls to Mech. Mezz Level, Bunker																													
<b>Sub Floor</b>																																		
BB100	Excavate Pump Pit / Surge Tank / Wave Plenum, Bunker	5	16-Jun-14	20-Jun-14	Excavate Pump Pit / Surge Tank / Wave Plenum, Bunker																													
BB110	Underslab Plumbing, Bunker	9	23-Jun-14	03-Jul-14	Underslab Plumbing, Bunker																													
BB740	Underslab Electrical, Bunker	5	23-Jun-14	27-Jun-14	Underslab Electrical, Bunker																													
BB830	Install Sump Pit, Bunker	7	23-Jun-14	01-Jul-14	Install Sump Pit, Bunker																													
BB210	Install Subbase, Bunker	2	02-Jul-14	03-Jul-14	Install Subbase, Bunker																													
BB330	Place Mud Slab, Bunker	2	07-Jul-14	08-Jul-14	Place Mud Slab, Bunker																													
BB340	Install Waterproofing Membrane at Shoring, Bunker	4	09-Jul-14	14-Jul-14	Install Waterproofing Membrane at Shoring, Bunker																													
BB350	Rebar Mat Slab, Bunker	5	14-Jul-14	18-Jul-14	Rebar Mat Slab, Bunker																													
BB400	Install Waterproofing System at Exterior Bunker Walls	7	15-Jul-14	23-Jul-14	Install Waterproofing System at Exterior Bunker Walls																													
BB370	Inspect Mat Slab, Bunker	1	21-Jul-14	21-Jul-14	Inspect Mat Slab, Bunker																													
BB120	Place Concrete at Mat Foundation, Bunker	2	22-Jul-14	23-Jul-14	Place Concrete at Mat Foundation, Bunker																													
BB140	Shotcrete Walls & Columns, Bunker	8	24-Jul-14	04-Aug-14	Shotcrete Walls & Columns, Bunker																													
BB480	Install Waterstop, Bunker	2	24-Jul-14	25-Jul-14	Install Waterstop, Bunker																													
BB490	Rebar Walls & Columns, Bunker	6	24-Jul-14	31-Jul-14	Rebar Walls & Columns, Bunker																													
BB500	Form Walls / Columns, Bunker	3	24-Jul-14	28-Jul-14	Form Walls / Columns, Bunker																													
BB130	Install HVAC Sleeves at Walls, Bunker	3	25-Jul-14	29-Jul-14	Install HVAC Sleeves at Walls, Bunker																													

























Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016											
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M									
<b>Neuman Pool Completion</b>																																								
NC1000	Aquatic Construction Phase	373	09-Jun-14	01-Dec-15	Aquatic Construct																																			
NC1020	Pipe Penetration and Sleeve Installation	20	24-Jul-14	20-Aug-14	Pipe Penetration and Sleeve Installation																																			
NC1090	Theming	45	28-Jul-15	29-Sep-15	Theming																																			
NC1100	Deck Coating	22	05-Aug-15	03-Sep-15	Deck Coating																																			
NC1620	Pool Interior Finish / Plaster	15	26-Aug-15	16-Sep-15	Pool Interior Finish / Plaster																																			
NC1110	Setting Activities	10	11-Sep-15	24-Sep-15	Setting Activities																																			
NC1120	Pool Filling & Balancing	15	25-Sep-15	15-Oct-15	Pool Filling & Balancing																																			
NC1130	Aquatic system Start up	35	25-Sep-15	12-Nov-15	Aquatic system Start																																			
NC1140	HVAC system Start up	18	20-Oct-15	12-Nov-15	HVAC system Start																																			
NC1150	Aquatic and HVAC Training	5	13-Nov-15	19-Nov-15	Aquatic and HVAC																																			
NC1310	Pro-Slide Commissioning and testing	5	13-Nov-15	19-Nov-15	Pro-Slide Commiss																																			
NC1790	Health Department Inspection and Permitting	10	13-Nov-15	30-Nov-15	Health Departme																																			
NC1800	Ride Inspection and Permitting	5	20-Nov-15	30-Nov-15	Ride Inspection a																																			
NC1160	Aquatic Completion	0	01-Dec-15		Aquatic Completi																																			
WPC1770	Waterpark Complete	0		01-Dec-15	Waterpark Comp																																			
<b>Core Building - Lobby / Kitchen / Conference / BOH</b>																																								
<b>Earthwork / Foundation</b>																																								
<b>Foundation</b>																																								
BH2000	BOH Foundation / Footings	17	16-May-14	10-Jun-14	BOH Foundation / Footings																																			
<b>West Walls</b>																																								
CO5200	Excavate Wall Footings, Core West	5	16-May-14	22-May-14	Excavate Wall Footings, Core West																																			
CO5210	Rebar Wall Footing, Core West	5	23-May-14	30-May-14	Rebar Wall Footing, Core West																																			
CO5220	Pour Wall Footing, Core West	2	02-Jun-14	03-Jun-14	Pour Wall Footing, Core West																																			
CO2200	Form Walls, Core West	7	04-Jun-14	12-Jun-14	Form Walls, Core West																																			
CO2260	Rebar Reinforce Concrete Walls, Core West	5	13-Jun-14	19-Jun-14	Rebar Reinforce Concrete Walls, Core West																																			
CO2270	MEP Inserts / Wall Penetrations, Core West	2	13-Jun-14	16-Jun-14	MEP Inserts / Wall Penetrations, Core West																																			
CO2280	Shotcrete Walls, Core West	3	19-Jun-14	23-Jun-14	Shotcrete Walls, Core West																																			
CO2290	Strip Walls/Cure, Core West	7	24-Jun-14	30-Jun-14	Strip Walls/Cure, Core West																																			
CO4100	Waterproofing, Core West	5	30-Jun-14	08-Jul-14	Waterproofing, Core West																																			
CO3080	Backfill Core Retaining Walls, Core West	7	09-Jul-14	15-Jul-14	Backfill Core Retaining Walls, Core West																																			
<b>Hotel Lobby Connection - SOG (98')</b>																																								
COS1000	Rough-in MEP in SOG, Elev Tower	3	24-Jun-14	26-Jun-14	Rough-in MEP in SOG, Elev Tower																																			
COS1010	Fine Grade, Elev Tower	1	27-Jun-14	27-Jun-14	Fine Grade, Elev Tower																																			
COS1020	Sand / Vapor Barrier, Elev Tower	1	30-Jun-14	30-Jun-14	Sand / Vapor Barrier, Elev Tower																																			
COS1030	Rebar SOG, Elev Tower	1	01-Jul-14	01-Jul-14	Rebar SOG, Elev Tower																																			
COS1040	Inspect SOG, Elev Tower	1	01-Jul-14	01-Jul-14	Inspect SOG, Elev Tower																																			



















Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016		
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M
<b>Core Main Electrical Room</b>																															
A2560	Main Electrical Room Drywall Tape & Finish	5	23-Feb-15	02-Mar-15													■ Main Electrical Room Drywall Tape & Finish														
A2570	Electrical Room Panels	15	02-Mar-15	23-Mar-15													■ Electrical Room Panels														
<b>Bear Paw Restaurant (1436 sf)</b>																															
BAR01000	Drywall Tape & Finish Kitchen, Bear Paw 1st Flr	13	23-Feb-15	12-Mar-15													■ Drywall Tape & Finish Kitchen, Bear Paw 1st Flr														
BAR01010	Install Walkin Freezer, Bear Paw 1st Flr	10	12-Mar-15	26-Mar-15													■ Install Walkin Freezer, Bear Paw 1st Flr														
BAR01020	Kitchen Finish, Bear Paw 1st Flr	15	12-Mar-15	02-Apr-15													■ Kitchen Finish, Bear Paw 1st Flr														
BAR01030	Install Kitchen Equipment, Bear Paw 1st Flr	20	02-Apr-15	30-Apr-15													■ Install Kitchen Equipment, Bear Paw 1st Flr														
BAR01060	Restaurant Finishes, Bear Paw 1st Flr	15	07-May-15	29-May-15													■ Restaurant Finishes, Bear Paw 1st Flr														
BAR01070	Kitchen Heath Inspection, Bear Paw 1st Flr	5	29-May-15	05-Jun-15													■ Kitchen Heath Inspection, Bear Paw 1st Flr														
BAR01050	Restaurant Theming, Bear Paw 1st Flr	30	04-Aug-15	15-Sep-15													■ Restaurant Theming, Bear Paw 1st Flr														
<b>Prep &amp; Bakery Kitchen (929 sf)</b>																															
BAR02010	Drywall Tape & Finish Kitchen, Prep Kitchen 1st Flr	13	23-Feb-15	12-Mar-15													■ Drywall Tape & Finish Kitchen, Prep Kitchen 1st Flr														
BAR02020	Install Walkin Freezer, Prep Kitchen 1st Flr	10	12-Mar-15	26-Mar-15													■ Install Walkin Freezer, Prep Kitchen 1st Flr														
BAR02030	Kitchen Finish, Prep Kitchen 1st Flr	15	26-Mar-15	16-Apr-15													■ Kitchen Finish, Prep Kitchen 1st Flr														
BAR02040	Install Kitchen Equipment, Prep Kitchen 1st Flr	20	16-Apr-15	14-May-15													■ Install Kitchen Equipment, Prep Kitchen 1st Flr														
BAR02080	Kitchen Heath Inspection, Prep Kitchen 1st Flr	5	14-May-15	21-May-15													■ Kitchen Heath Inspection, Prep Kitchen 1st Flr														
<b>Scoops Ice Cream Parlour (1035 sf)</b>																															
BAR03010	Drywall Tape & Finish Kitchen, Scoops 1st Flr	10	23-Feb-15	09-Mar-15													■ Drywall Tape & Finish Kitchen, Scoops 1st Flr														
BAR03020	Install Walkin Freezer, Scoops 1st Flr	10	09-Mar-15	23-Mar-15													■ Install Walkin Freezer, Scoops 1st Flr														
BAR03030	Kitchen Finish, Scoops 1st Flr	15	23-Mar-15	13-Apr-15													■ Kitchen Finish, Scoops 1st Flr														
BAR03040	Install Kitchen Equipment, Scoops 1st Flr	10	06-Apr-15	20-Apr-15													■ Install Kitchen Equipment, Scoops 1st Flr														
BAR03070	Restaurant Finishes, Scoops 1st Flr	15	20-Apr-15	11-May-15													■ Restaurant Finishes, Scoops 1st Flr														
BAR03080	Kitchen Heath Inspection, Scoops 1st Flr	5	11-May-15	18-May-15													■ Kitchen Heath Inspection, Scoops 1st Flr														
BAR03060	Restaurant Theming, Scoops 1st Flr	30	04-Aug-15	15-Sep-15													■ Restaurant Theming, Scoops 1st Flr														
<b>Hungry as a Wolf Restaurant (2394 sf)</b>																															
BAR04010	Drywall Tape & Finish Kitchen / Restaurant, Hungry Wolf 1st Flr	13	23-Feb-15	12-Mar-15													■ Drywall Tape & Finish Kitchen / Restaurant, Hungry Wolf 1st Flr														
BAR04020	Install Walkin Freezer, Hungry Wolf 1st Flr	10	12-Mar-15	26-Mar-15													■ Install Walkin Freezer, Hungry Wolf 1st Flr														
BAR04030	Kitchen Finish, Hungry Wolf 1st Flr	15	12-Mar-15	02-Apr-15													■ Kitchen Finish, Hungry Wolf 1st Flr														
BAR04040	Install Kitchen Equipment, Hungry Wolf 1st Flr	20	26-Mar-15	23-Apr-15													■ Install Kitchen Equipment, Hungry Wolf 1st Flr														
BAR04070	Restaurant Finishes, Hungry Wolf 1st Flr	15	23-Apr-15	14-May-15													■ Restaurant Finishes, Hungry Wolf 1st Flr														
BAR04080	Kitchen Heath Inspection, Hungry Wolf 1st Flr	5	14-May-15	21-May-15													■ Kitchen Heath Inspection, Hungry Wolf 1st Flr														
BAR04060	Restaurant Theming, Hungry Wolf 1st Flr	30	04-Aug-15	15-Sep-15													■ Restaurant Theming, Hungry Wolf 1st Flr														
BAR04090	Core 1st Floor Finishes Complete - Ready for FFE	0		15-Sep-15													◆ Core 1st Floor Finishes Complete														
<b>Arcade</b>																															
IN5440	Drywall Tape & Finish Arcade, 1st Flr	15	12-Mar-15	02-Apr-15													■ Drywall Tape & Finish Arcade, 1st Flr														
BAR02050	Bear Essentials Finish, 1st Flr	15	02-Apr-15	23-Apr-15													■ Bear Essentials Finish, 1st Flr														

Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016					
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M			
BAR02060	Ten Paw Alley Finish, 1st Flr	20	02-Apr-15	30-Apr-15													■ Ten Paw Alley Finish, 1st Flr																	
IN5420	Arcade Install / Fit out, 1st Flr	30	30-Apr-15	12-Jun-15													■ Arcade Install / Fit out, 1st Flr																	
IN5430	Arcade Theming, 1st Flr	20	04-Aug-15	31-Aug-15													■ Arcade Theming, 1st Flr																	
<b>BOH Offices &amp; Employee Lounge</b>					35					12-Mar-15					30-Apr-15																			
A1520	Drywall Tape & Finish BOH, 1st Flr	15	12-Mar-15	02-Apr-15													■ Drywall Tape & Finish BOH, 1st Flr																	
A1530	BOH Finishes, 1st Flr	20	02-Apr-15	30-Apr-15													■ BOH Finishes, 1st Flr																	
<b>2nd Floor Lobby Level Kitchens / Restaurants</b>					175					05-Feb-15					13-Oct-15																			
<b>Loose Moose Restaurant &amp; Lodge Wood Fired Grill (9127 sf) &amp; Kitch...</b>					155					05-Feb-15					15-Sep-15																			
COR01000	Drywall Tape & Finish Kitchen, Core Rest Bar 2nd Flr	15	05-Feb-15	26-Feb-15													■ Drywall Tape & Finish Kitchen, Core Rest Bar 2nd Flr																	
COR01010	Install Walkin Freezer, Core Rest Bar 2nd Flr	10	26-Feb-15	12-Mar-15													■ Install Walkin Freezer, Core Rest Bar 2nd Flr																	
COR01020	Kitchen Finish, Core Rest Bar 2nd Flr	15	26-Feb-15	19-Mar-15													■ Kitchen Finish, Core Rest Bar 2nd Flr																	
COR01030	Install Kitchen Equipment, Core Rest Bar 2nd Flr	20	12-Mar-15	09-Apr-15													■ Install Kitchen Equipment, Core Rest Bar 2nd Flr																	
COR01080	Loading Dock Finishes, Core Rest Bar 2nd Flr	15	12-Mar-15	02-Apr-15													■ Loading Dock Finishes, Core Rest Bar 2nd Flr																	
COR01070	Kitchen Heath Inspection, Core Rest Bar 2nd Flr	5	09-Apr-15	16-Apr-15													■ Kitchen Heath Inspection, Core Rest Bar 2nd Flr																	
COR01040	Loose Moose Restaurant Finishes, Core Rest Bar 2nd Flr	20	09-Apr-15	07-May-15													■ Loose Moose Restaurant Finishes, Core Rest Bar 2nd Flr																	
COR01060	Lodge Wood Fired Grill Finishes, Core Rest Bar 2nd Flr	20	09-Apr-15	07-May-15													■ Lodge Wood Fired Grill Finishes, Core Rest Bar 2nd Flr																	
COR01050	Restaurant Theming, Core Rest Bar 2nd Flr	30	04-Aug-15	15-Sep-15													■ Restaurant Theming, Core Rest Bar 2nd Flr																	
<b>Dunkin Donuts (1410 sf)</b>					175					05-Feb-15					13-Oct-15																			
COR02010	Drywall Tape & Finish Kitchen, Core Dunkin Donuts 2nd Flr	15	05-Feb-15	26-Feb-15													■ Drywall Tape & Finish Kitchen, Core Dunkin Donuts 2nd Flr																	
COR02020	Install Walkin Freezer, Core Dunkin Donuts 2nd Flr	10	26-Feb-15	12-Mar-15													■ Install Walkin Freezer, Core Dunkin Donuts 2nd Flr																	
COR02030	Kitchen Finish, Core Dunkin Donuts 2nd Flr	15	26-Feb-15	19-Mar-15													■ Kitchen Finish, Core Dunkin Donuts 2nd Flr																	
COR02040	Install Kitchen Equipment, Core Dunkin Donuts 2nd Flr	15	12-Mar-15	02-Apr-15													■ Install Kitchen Equipment, Core Dunkin Donuts 2nd Flr																	
COR02070	Dunkin Donuts Public Area Finishes	15	02-Apr-15	23-Apr-15													■ Dunkin Donuts Public Area Finishes																	
COR02080	Kitchen Heath Inspection, Core Dunkin Donuts 2nd Flr	5	23-Apr-15	30-Apr-15													■ Kitchen Heath Inspection, Core Dunkin Donuts 2nd Flr																	
COR02060	Restaurant Theming, Core Dunkin Donuts 2nd Flr	30	04-Aug-15	15-Sep-15													■ Restaurant Theming, Core Dunkin Donuts 2nd Flr																	
COR02090	2nd Floor Lobby Level Complete	0		13-Oct-15													◆ 2nd Floor Lobby Level Complete																	
<b>Interior Lobby</b>					164					23-Feb-15					13-Oct-15																			
NR2600	Drywall Tape & Finish Lobby, 2nd Flr	18	23-Feb-15	19-Mar-15													■ Drywall Tape & Finish Lobby, 2nd Flr																	
NR2770	Monumental Stair Finish, 2nd Flr	20	19-Mar-15	16-Apr-15													■ Monumental Stair Finish, 2nd Flr																	
NR2750	Buckhorn Exchange Finish, 2nd Flr	15	31-Mar-15	20-Apr-15													■ Buckhorn Exchange Finish, 2nd Flr																	
IN6010	Lobby/Registration Finish, 2nd Flr	25	07-May-15	12-Jun-15													■ Lobby/Registration Finish, 2nd Flr																	
NR2710	Lobby Theming, 2nd Flr	40	04-Aug-15	29-Sep-15													■ Lobby Theming, 2nd Flr																	
IN6020	Lobby Finish (after theming), 2nd Flr	10	30-Sep-15	13-Oct-15													■ Lobby Finish (after theming), 2nd Flr																	
<b>3rd Floor Interior Conference Center 30,000 SF</b>					107					24-Feb-15					24-Jul-15																			
<b>3rd Floor</b>					107					24-Feb-15					24-Jul-15																			
NR2680	Drywall Tape & Finish 3rd Flr (Conference Level), Core 3rd Flr	20	24-Feb-15	23-Mar-15													■ Drywall Tape & Finish 3rd Flr (Conference Level), Core 3rd Flr																	
NR2730	Kitchen Finish, Core 3rd Flr	15	24-Mar-15	13-Apr-15													■ Kitchen Finish, Core 3rd Flr																	

Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016		
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M
NR2690	Warning Kitchen Equipment, Core 3rd Flr	15	14-Apr-15	04-May-15													■ Warning Kitchen Equipment, Core 3rd Flr														
IN5020	Interior Finish 3rd Flr (Conference Level), Core 3rd Flr	20	07-May-15	05-Jun-15													■ Interior Finish 3rd Flr (Conference Level), Core 3rd Flr														
IN5150	Core 3rd Floor Complete, Core 3rd Flr	0		05-Jun-15													◆ Core 3rd Floor Complete, Core 3rd Flr														
IN5140	FF&E Furnish Conference Room, Core 3rd Flr	30	11-Jun-15	24-Jul-15													■ FF&E Furnish Conference Room, Core 3rd Flr														
<b>Start-up / Testing Core Building</b>		<b>97</b>	<b>18-Jun-15</b>	<b>03-Nov-15</b>																											
A1590	Start-up / Functional Testing Core	30	18-Jun-15	31-Jul-15													■ Start-up / Functional Testing Core														
A1610	Test & Balance, Core	20	02-Jul-15	31-Jul-15													■ Test & Balance, Core														
A1600	City & State Inspections, Core	15	14-Oct-15	03-Nov-15													■ City & State Inspections, Core														
<b>Porte Cochere</b>		<b>178</b>	<b>20-Nov-14</b>	<b>04-Aug-15</b>																											
<b>Exterior</b>		<b>178</b>	<b>20-Nov-14</b>	<b>04-Aug-15</b>																											
PCEX1200	Final Grade Porte Cochere	2	20-Nov-14	21-Nov-14													■ Final Grade Porte Cochere														
PCEX1220	Excavate Footing	1	24-Nov-14	24-Nov-14													■ Excavate Footing														
PCEX1450	Place Wolf Footing (Theming)	5	24-Nov-14	02-Dec-14													■ Place Wolf Footing (Theming)														
PCEX1420	Rebar Footing	2	25-Nov-14	26-Nov-14													■ Rebar Footing														
PCEX1440	Pour Footing	1	01-Dec-14	01-Dec-14													■ Pour Footing														
PCEX1520	Erect Columns/Weld-Out	3	03-Dec-14	05-Dec-14													■ Erect Columns/Weld-Out														
PCEX1540	Hoist/Install Glulam Trusses	3	08-Dec-14	10-Dec-14													■ Hoist/Install Glulam Trusses														
PCEX1560	Install Decking	7	11-Dec-14	19-Dec-14													■ Install Decking														
PCEX1580	Rough-in Electrical	2	22-Dec-14	23-Dec-14													■ Rough-in Electrical														
PCEX1590	Fire Protection	8	22-Dec-14	02-Jan-15													■ Fire Protection														
PCEX1600	Install Roof Drains	2	24-Dec-14	26-Dec-14													■ Install Roof Drains														
PCEX1620	Flashing, Sheetmetal & Gutters	2	29-Dec-14	30-Dec-14													■ Flashing, Sheetmetal & Gutters														
PCEX1640	Install Roofing System Bldg	4	31-Dec-14	06-Jan-15													■ Install Roofing System Bldg														
PCEX1660	Install Finishes	5	07-Jan-15	13-Jan-15													■ Install Finishes														
PCEX1680	Paint	3	14-Jan-15	16-Jan-15													■ Paint														
PCEX1480	Form/Rebar Walkway	3	19-Jan-15	21-Jan-15													■ Form/Rebar Walkway														
PCEX1700	Install Lighting	5	19-Jan-15	23-Jan-15													■ Install Lighting														
PCEX1500	Pour Stairs/SOG	2	22-Jan-15	23-Jan-15													■ Pour Stairs/SOG														
PCEX1710	Porte Cochere Theming	135	26-Jan-15	04-Aug-15													■ Porte Cochere Theming														
<b>Hotel / Lodge 447,000 sf / 603 Units</b>		<b>341</b>	<b>01-Jul-14</b>	<b>03-Nov-15</b>																											
<b>Structure</b>		<b>156</b>	<b>01-Jul-14</b>	<b>12-Feb-15</b>																											
<b>Foundation</b>		<b>35</b>	<b>01-Jul-14</b>	<b>19-Aug-14</b>																											
<b>Hotel Area 1 / North</b>		<b>25</b>	<b>16-Jul-14</b>	<b>19-Aug-14</b>																											
SS01100	Layout / Excavate Footings	5	16-Jul-14	22-Jul-14													■ Layout / Excavate Footings														
SS01120	Rebar Footings	4	21-Jul-14	24-Jul-14													■ Rebar Footings														
SS01140	Inspect Footings	3	22-Jul-14	24-Jul-14													■ Inspect Footings														
SS01150	Place Footings	3	23-Jul-14	25-Jul-14													■ Place Footings														

























Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016		
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M
<b>6th Floor</b>																															
HEX6010	Erect Scaffold Floor 6	147	02-Jan-15	29-Jul-15													Erect Scaffold Floor 6														
HEX6000	Remove Floor 6 Shoring	10	08-Jan-15	21-Jan-15													Remove Floor 6 Shoring														
HEX6020	Frame Floor 6	15	16-Jan-15	05-Feb-15													Frame Floor 6														
HEX6030	Hang Floor 6	10	06-Feb-15	19-Feb-15													Hang Floor 6														
HEX6040	Install Windows Floor 6	10	20-Feb-15	05-Mar-15													Install Windows Floor 6														
HEX6035	Install AC Unit / Floor Line / Canopy Flashings Floor 6	10	20-Feb-15	05-Mar-15													Install AC Unit / Floor Line / Canopy Flashings Floor 6														
HEX6050	Backstop & Foam Floor 6	25	06-Mar-15	09-Apr-15													Backstop & Foam Floor 6														
HEX6060	Base/Mesh Floor 6	15	10-Apr-15	30-Apr-15													Base/Mesh Floor 6														
HEX6070	Finish Coat 6th	8	17-Jul-15	29-Jul-15													Finish Coat 6th														
<b>7th Floor</b>																															
HEX7000	Remove Floor 7 Shoring	124	23-Jan-15	17-Jul-15													Remove Floor 7 Shoring														
HEX7010	Erect Scaffold Floor 7	10	23-Jan-15	05-Feb-15													Erect Scaffold Floor 7														
HEX7020	Frame Floor 7	15	06-Feb-15	26-Feb-15													Frame Floor 7														
HEX7030	Hang Floor 7	10	27-Feb-15	12-Mar-15													Hang Floor 7														
HEX7040	Install Windows Floor 7	10	13-Mar-15	26-Mar-15													Install Windows Floor 7														
HEX7035	Install AC Unit / Floor Line / Canopy Flashings Floor 7	10	13-Mar-15	26-Mar-15													Install AC Unit / Floor Line / Canopy Flashings Floor 7														
HEX7050	Backstop & Foam Floor 7	25	27-Mar-15	30-Apr-15													Backstop & Foam Floor 7														
HEX7060	Base/Mesh Floor 7	10	01-May-15	14-May-15													Base/Mesh Floor 7														
HEX7070	Finish Coat 7th	8	07-Jul-15	17-Jul-15													Finish Coat 7th														
<b>8th Floor</b>																															
HEX8000	Remove Floor 8 Shoring	106	06-Feb-15	07-Jul-15													Remove Floor 8 Shoring														
HEX8010	Erect Scaffold Floor 8	10	06-Feb-15	19-Feb-15													Erect Scaffold Floor 8														
HEX8020	Frame Floor 8	15	20-Feb-15	12-Mar-15													Frame Floor 8														
HEX8030	Hang Floor 8	10	13-Mar-15	26-Mar-15													Hang Floor 8														
HEX8040	Install Windows Floor 8	10	27-Mar-15	09-Apr-15													Install Windows Floor 8														
HEX8035	Install AC Unit / Floor Line / Canopy Flashings Floor 8	10	27-Mar-15	09-Apr-15													Install AC Unit / Floor Line / Canopy Flashings Floor 8														
HEX8050	Backstop & Foam Floor 8	25	10-Apr-15	14-May-15													Backstop & Foam Floor 8														
HEX8060	Base/Mesh Floor 8	10	15-May-15	29-May-15													Base/Mesh Floor 8														
HEX8070	Finish Coat 8th	8	24-Jun-15	07-Jul-15													Finish Coat 8th														
<b>9th Floor</b>																															
HEX9000	Remove Floor 9 Shoring	145	20-Feb-15	16-Sep-15													Remove Floor 9 Shoring														
HEX9010	Erect Scaffold Floor 9	5	20-Feb-15	26-Feb-15													Erect Scaffold Floor 9														
HEX9020	Frame Floor 9	10	20-Feb-15	05-Mar-15													Frame Floor 9														
HEX9030	Hang Floor 9	15	06-Mar-15	26-Mar-15													Hang Floor 9														
HEX9040	Install Windows Floor 9	10	26-Mar-15	09-Apr-15													Install Windows Floor 9														
HEX9035	Install AC Unit / Floor Line / Canopy Flashings Floor 9	10	09-Apr-15	23-Apr-15													Install AC Unit / Floor Line / Canopy Flashings Floor 9														

Data Date: 12-Jan-14  
 Page 42 of 67  
 Primavera P6.8.3

Remaining Level of Effort  
 Actual Work  
 Remaining Work

**Turner Construction Company**  
**GREAT WOLF RESORT - Field Schedule 04-17-14**



Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016		
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M
HEX9050	Backstop & Foam Floor 9	25	24-Apr-15	29-May-15													Backstop & Foam Floor 9														
HEX9060	Base/Mesh Floor 9	10	29-May-15	12-Jun-15													Base/Mesh Floor 9														
HEX9070	Finish coat 9th	8	12-Jun-15	24-Jun-15													Finish coat 9th														
EX5320	Building Watertight	0		12-Jun-15													Building Watertight														
HEX9080	Man Hoist Down - Fill/Patch Exterior North Walls	20	18-Aug-15	16-Sep-15													Man Hoist Down - Fill/Patch Ex														
<b>Elevator Penthouse</b>		<b>20</b>	<b>26-Jan-15</b>	<b>20-Feb-15</b>																											
HEX9160	Install Metal Stairs on Roof	6	26-Jan-15	02-Feb-15													Install Metal Stairs on Roof														
HEX9090	Erect Scaffold Penthouse	2	30-Jan-15	02-Feb-15													Erect Scaffold Penthouse														
HEX9100	Frame Penthouse	4	03-Feb-15	06-Feb-15													Frame Penthouse														
HEX9110	Hang Penthouse	2	06-Feb-15	10-Feb-15													Hang Penthouse														
HEX9120	Install Door Frame Penthouse	2	06-Feb-15	10-Feb-15													Install Door Frame Penthouse														
HEX9130	Backstop & Foam Penthouse	4	10-Feb-15	13-Feb-15													Backstop & Foam Penthouse														
HEX9140	Base/Mesh Penthouse	3	13-Feb-15	18-Feb-15													Base/Mesh Penthouse														
HEX9150	Finish coat Penthouse	2	18-Feb-15	20-Feb-15													Finish coat Penthouse														
<b>Rough-in</b>		<b>113</b>	<b>28-Oct-14</b>	<b>09-Apr-15</b>																											
<b>1st Floor</b>		<b>47</b>	<b>28-Oct-14</b>	<b>07-Jan-15</b>																											
NR2350	Layout / Top Track, 1st Flr	3	28-Oct-14	30-Oct-14													Layout / Top Track, 1st Flr														
NR2340	Rough MEP Overhead / Mains, 1st Flr	15	31-Oct-14	21-Nov-14													Rough MEP Overhead / Mains, 1st Flr														
NR2020	Framing, 1st Flr	7	12-Dec-14	22-Dec-14													Framing, 1st Flr														
NR2370	Rough MEP Branch, 1st Flr	10	23-Dec-14	07-Jan-15													Rough MEP Branch, 1st Flr														
<b>2nd Floor</b>		<b>36</b>	<b>13-Nov-14</b>	<b>07-Jan-15</b>																											
NR2070	Layout / Top Track, 2nd Flr	3	13-Nov-14	17-Nov-14													Layout / Top Track, 2nd Flr														
NR2360	Rough MEP Overhead / Mains, 2nd Flr	7	24-Nov-14	04-Dec-14													Rough MEP Overhead / Mains, 2nd Flr														
NR2040	Framing, 2nd Flr	10	18-Dec-14	02-Jan-15													Framing, 2nd Flr														
NR2110	Rough MEP Branch, 2nd Flr	7	29-Dec-14	07-Jan-15													Rough MEP Branch, 2nd Flr														
<b>3rd Floor</b>		<b>32</b>	<b>02-Dec-14</b>	<b>16-Jan-15</b>																											
NR2390	Layout / Top Track, 3rd Flr	3	02-Dec-14	04-Dec-14													Layout / Top Track, 3rd Flr														
NR2380	Rough MEP Overhead / Mains, 3rd Flr	7	05-Dec-14	15-Dec-14													Rough MEP Overhead / Mains, 3rd Flr														
NR2060	Framing 3rd Flr, 3rd Flr	10	30-Dec-14	13-Jan-15													Framing 3rd Flr, 3rd Flr														
NR2410	Rough MEP Branch, 3rd Flr	7	08-Jan-15	16-Jan-15													Rough MEP Branch, 3rd Flr														
<b>4th Floor</b>		<b>45</b>	<b>17-Dec-14</b>	<b>19-Feb-15</b>																											
NR2430	Layout / Top Track, 4th Flr	3	17-Dec-14	19-Dec-14													Layout / Top Track, 4th Flr														
NR2400	Rough MEP Overhead / Mains, 4th Flr	7	22-Dec-14	31-Dec-14													Rough MEP Overhead / Mains, 4th Flr														
NR2080	Framing 4th Flr	10	03-Feb-15	16-Feb-15													Framing 4th Flr														
NR2450	Rough MEP Branch, 4th Flr	7	11-Feb-15	19-Feb-15													Rough MEP Branch, 4th Flr														
<b>5th Floor</b>		<b>39</b>	<b>07-Jan-15</b>	<b>02-Mar-15</b>																											
NR2470	Layout / Top Track, 5th Flr	3	07-Jan-15	09-Jan-15													Layout / Top Track, 5th Flr														



Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016		
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M
<b>3rd Floor</b>																															
NR2700	Drywall Tape & Finish 3rd Flr	15	07-Apr-15	09-Jun-15													■ Drywall Tape & Finish 3rd Flr														
NR2695	Pre-Fab Bathroom 3rd	10	28-Apr-15	11-May-15													■ Pre-Fab Bathroom 3rd														
IN5040	Interior Finish 3rd Flr	20	12-May-15	09-Jun-15													■ Interior Finish 3rd Flr														
<b>4th Floor</b>																															
NR2720	Drywall Tape & Finish 4th Flr	15	21-Apr-15	11-May-15													■ Drywall Tape & Finish 4th Flr														
NR2715	Pre-Fab Bathroom 4th	10	05-May-15	18-May-15													■ Pre-Fab Bathroom 4th														
IN5060	Interior Finish 4th Flr	20	19-May-15	16-Jun-15													■ Interior Finish 4th Flr														
<b>5th Floor</b>																															
NR2740	Drywall Tape & Finish 5th Flr	15	05-May-15	26-May-15													■ Drywall Tape & Finish 5th Flr														
NR2735	Pre-Fab Bathroom 5th	10	12-May-15	26-May-15													■ Pre-Fab Bathroom 5th														
IN5080	Interior Finish 5th Flr	20	10-Jun-15	08-Jul-15													■ Interior Finish 5th Flr														
<b>6th Floor</b>																															
NR2760	Drywall Tape & Finish 6th Flr	15	19-May-15	09-Jun-15													■ Drywall Tape & Finish 6th Flr														
NR2755	Pre-Fab Bathroom 6th	10	10-Jun-15	23-Jun-15													■ Pre-Fab Bathroom 6th														
IN5100	Interior Finish 6th Flr	20	24-Jun-15	22-Jul-15													■ Interior Finish 6th Flr														
<b>7th Floor</b>																															
NR2780	Drywall Tape & Finish 7th Flr	15	03-Jun-15	23-Jun-15													■ Drywall Tape & Finish 7th Flr														
NR2775	Pre-Fab Bathroom 7th	10	24-Jun-15	08-Jul-15													■ Pre-Fab Bathroom 7th														
IN5120	Interior Finish 7th Flr	20	09-Jul-15	05-Aug-15													■ Interior Finish 7th Flr														
<b>8th Floor</b>																															
IN5340	Drywall Tape & Finish 8th Flr	15	17-Jun-15	08-Jul-15													■ Drywall Tape & Finish 8th Flr														
NR2795	Pre-Fab Bathroom 8th	10	09-Jul-15	22-Jul-15													■ Pre-Fab Bathroom 8th														
IN5360	Interior Finish 8th Flr	20	23-Jul-15	19-Aug-15													■ Interior Finish 8th Flr														
<b>9th Floor</b>																															
IN5380	Drywall Tape & Finish 9th Flr	15	01-Jul-15	22-Jul-15													■ Drywall Tape & Finish 9th Flr														
IN5375	Pre-Fab Bathroom 9th	10	23-Jul-15	05-Aug-15													■ Pre-Fab Bathroom 9th														
IN5400	Interior Finish 9th Flr	20	06-Aug-15	02-Sep-15													■ Interior Finish 9th Flr														
IN5410	Hotel Tower Interior Finishes Complete	0		02-Sep-15													◆ Hotel Tower Interior Finishes Complete														
<b>Laundry Facility / BOH Support</b>																															
BH1000	Drywall Tape & Finish BOH / Laundry Facility	15	10-Apr-15	30-Apr-15													■ Drywall Tape & Finish BOH / Laundry Facility														
BH1020	Interior Finish BOH / Laundry Facility	20	01-May-15	29-May-15													■ Interior Finish BOH / Laundry Facility														
BH1040	Install Cabinets/Sink/Fixtures	15	01-Jun-15	19-Jun-15													■ Install Cabinets/Sink/Fixtures														
BH1060	Setup Equipment-Appliance Laundry/BOH	7	01-Jun-15	09-Jun-15													■ Setup Equipment-Appliance Laundry/BOH														
BH1080	Test Equipment	13	31-Jul-15	19-Aug-15													■ Test Equipment														
BH1120	Laundry Facility / BOH Support Ready	0		19-Aug-15													◆ Laundry Facility / BOH Support Ready														
<b>HSEL1 - Service Elevator 1 (Crew 1)</b>																															
		212	14-Nov-14	16-Sep-15																											













Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016					
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M			
PS1290	INCORPORATE SECOND PLAN CHECK COMMENTS	5	01-May-13 A	07-May-13 A	COMMENTS																													
PS1300	FINAL PLAN CHECK SUBMITTAL	0	08-May-13 A	07-May-13 A	PLAN CHECK SUBMITTAL																													
PS1310	FINAL PLAN CHECK REVIEW	10	08-May-13 A	21-May-13 A																														
PS1320	OBTAIN BUILDING PERMIT	0		21-May-13 A	BUILDING PERMIT																													
PS1110	FOUNDATION ONLY PERMIT REVIEW	25	29-Aug-13 A	28-Feb-14	FOUNDATION ONLY PERMIT REVIEW																													
<b>Phase 1 Foundation</b>		<b>941</b>	<b>12-Jan-12 A</b>	<b>15-Sep-15</b>																														
0072	Finalize Insurance Requirements	25	12-Jan-12 A	15-Feb-12 A																														
PS1350	CONSTRUCTION DURATION - PHASE 1, ARB WORK	43	16-Jun-14	28-Jul-14	CONSTRUCTION DURATION - PHASE 1, ARB WORK																													
PS1340	MOBILIZATION #1	2	16-Jun-14	17-Jun-14	MOBILIZATION #1																													
PS1360	DEEP FOUNDATIONS AT A-LINE	30	16-Jun-14	28-Jul-14	DEEP FOUNDATIONS AT A-LINE																													
PS1370	DEMOBILIZE	0		28-Jul-14	DEMOBILIZE																													
PS1400	CONSTRUCTION DURATION - PHASE 2, ARB WORK	224	20-Jan-15	01-Sep-15	CONSTRUCTION DURATION - P																													
PS1390	MOBILIZATION #2	5	20-Jan-15	27-Jan-15	MOBILIZATION #2																													
P160	Parking Structure Area Available	0		27-Jan-15	Parking Structure Area Available																													
PS1410	FOUNDATIONS	20	27-Jan-15	24-Feb-15	FOUNDATIONS																													
PS1420	VERTICAL AT GROUND LEVEL	25	03-Feb-15	10-Mar-15	VERTICAL AT GROUND LEVEL																													
PS1440	UNDERGROUND MEP	15	17-Feb-15	10-Mar-15	UNDERGROUND MEP																													
PS1430	CMU RAMP WALLS	10	17-Feb-15	03-Mar-15	CMU RAMP WALLS																													
PS1450	ELEVATOR PIT	5	24-Feb-15	03-Mar-15	ELEVATOR PIT																													
PS1460	WATERPROOF & BACKFILL AT RAMP WALLS	10	03-Mar-15	17-Mar-15	WATERPROOF & BACKFILL AT RAMP WALLS																													
PS1470	SLAB ON GRADE	20	03-Mar-15	31-Mar-15	SLAB ON GRADE																													
PS1480	ELEVATED DECKS & VERTICAL LEVEL 2	30	10-Mar-15	21-Apr-15	ELEVATED DECKS & VERTICAL LEVEL 2																													
PS1490	ELEVATED DECKS & VERTICAL LEVEL 3	25	14-Apr-15	19-May-15	ELEVATED DECKS & VERTICAL LEVEL 3																													
PS1500	ELEVATED DECKS & VERTICAL LEVEL 4	25	12-May-15	16-Jun-15	ELEVATED DECKS & VERTICAL LEVEL 4																													
PS1510	STAIRS	30	02-Jun-15	14-Jul-15	STAIRS																													
PS1520	ELEVATED DECKS & VERTICAL LEVEL 5	25	09-Jun-15	14-Jul-15	ELEVATED DECKS & VERTICAL LEVEL 5																													
PS1530	INTERIOR FINISHES	40	09-Jun-15	04-Aug-15	INTERIOR FINISHES																													
PS1540	ELEVATOR SHAFT	25	16-Jun-15	21-Jul-15	ELEVATOR SHAFT																													
PS1550	EXTERIOR FINISHES	50	23-Jun-15	01-Sep-15	EXTERIOR FINISHES																													
PS1560	ELEVATORS	30	21-Jul-15	01-Sep-15	ELEVATORS																													
PS1580	SUBSTANTIAL COMPLETION	0		01-Sep-15	SUBSTANTIAL COMPLETION																													
PS1590	PROJECT CLOSE-OUT AND PUNCHLIST	10	01-Sep-15	15-Sep-15	PROJECT CLOSE-OUT AND P																													
<b>Sitework / Utilities</b>		<b>247</b>	<b>20-Jan-15</b>	<b>11-Jan-16</b>																														
S085	Utilities Tie-in	30	27-Mar-15	07-May-15	Utilities Tie-in																													
S045	Site Concrete/Pavers	80	01-Jun-15	22-Sep-15	Site Concrete/Pavers																													
S065	Irrigation / Landscaping	80	26-Jun-15	19-Oct-15	Irrigation / Landscaping																													
S075	Street / Entry Improvements	50	11-Aug-15	20-Oct-15	Street / Entry Improve																													

Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016		
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M
<b>Loading Dock</b>																															
LA1060	Clear / Close Access to Loading Dock	68	20-Jan-15	23-Apr-15																											
LA2600	Rough Grade / Remove Access Ramp	3	20-Jan-15	22-Jan-15													Clear / Close Access to Loading Dock														
LA2610	Excavate Retaining Wall / CMU Wall Footings	3	23-Jan-15	27-Jan-15													Rough Grade / Remove Access Ramp														
LA2620	Excavate Retaining Wall / CMU Wall Footings	3	28-Jan-15	30-Jan-15													Excavate Retaining Wall / CMU Wall Footings														
LA2620	Rebar Retaining Wall / CMU Wall Footings	2	03-Feb-15	04-Feb-15													Rebar Retaining Wall / CMU Wall Footings														
LA2690	Inspect Footings	1	05-Feb-15	05-Feb-15													Inspect Footings														
LA2630	Place / Strip Retaining / CMU Wall Footings	3	06-Feb-15	10-Feb-15													Place / Strip Retaining / CMU Wall Footings														
LA2640	One-side Form Retaining Wall	2	11-Feb-15	12-Feb-15													One-side Form Retaining Wall														
LA2650	Rebar Retaining Wall	2	13-Feb-15	16-Feb-15													Rebar Retaining Wall														
LA2660	MEP Sleeves	2	13-Feb-15	16-Feb-15													MEP Sleeves														
LA2670	Inspect Retaining Wall	1	17-Feb-15	17-Feb-15													Inspect Retaining Wall														
LA2680	Close Retaining Wall Forms	1	18-Feb-15	18-Feb-15													Close Retaining Wall Forms														
LA2700	Place / Strip Retaining Wall	3	19-Feb-15	23-Feb-15													Place / Strip Retaining Wall														
LA2710	Cure Retaining Wall	3	24-Feb-15	26-Feb-15													Cure Retaining Wall														
LA2870	Install CMU Walls at Trash Enclosure	3	24-Feb-15	26-Feb-15													Install CMU Walls at Trash Enclosure														
LA2720	Backfill Retaining Wall	2	27-Feb-15	02-Mar-15													Backfill Retaining Wall														
LA2730	Form Steps	3	03-Mar-15	05-Mar-15													Form Steps														
LA2790	Excavate Bollard / Guardrail Footings	1	03-Mar-15	03-Mar-15													Excavate Bollard / Guardrail Footings														
LA3000	Form Dock Leveler Pit Slab	2	03-Mar-15	04-Mar-15													Form Dock Leveler Pit Slab														
LA2800	Rebar / Place Bollard / Guardrail Footings	2	04-Mar-15	05-Mar-15													Rebar / Place Bollard / Guardrail Footings														
LA3040	Install Dock Leveler Anchors in Pit Slab	1	05-Mar-15	05-Mar-15													Install Dock Leveler Anchors in Pit Slab														
LA3050	Rebar Dock Leveler Pit Slab	2	05-Mar-15	06-Mar-15													Rebar Dock Leveler Pit Slab														
LA2740	Rebar Steps	2	06-Mar-15	09-Mar-15													Rebar Steps														
LA2750	Install Electrical Rough in Steps	1	06-Mar-15	06-Mar-15													Install Electrical Rough in Steps														
LA3060	Place / Strip Dock Leveler Pit Slab	2	09-Mar-15	10-Mar-15													Place / Strip Dock Leveler Pit Slab														
LA2760	Place / Strip Steps	2	10-Mar-15	11-Mar-15													Place / Strip Steps														
LA3090	Rebar Dock Leveler Walls	2	11-Mar-15	12-Mar-15													Rebar Dock Leveler Walls														
LA3070	Form Dock Leveler Pit Walls	2	13-Mar-15	16-Mar-15													Form Dock Leveler Pit Walls														
LA3080	Install Dock Leveler Wall Anchors	1	17-Mar-15	17-Mar-15													Install Dock Leveler Wall Anchors														
LA3100	Place / Strip Dock Leveler Walls	2	18-Mar-15	19-Mar-15													Place / Strip Dock Leveler Walls														
LA2770	Form Loading Dock	3	20-Mar-15	24-Mar-15													Form Loading Dock														
LA2780	Finish Grade Vehicular Concrete	3	25-Mar-15	27-Mar-15													Finish Grade Vehicular Concrete														
LA2890	Rebar Loading Dock	3	25-Mar-15	27-Mar-15													Rebar Loading Dock														
LA2900	Place / Sawcut / Strip Loading Dock	3	30-Mar-15	01-Apr-15													Place / Sawcut / Strip Loading Dock														
LA2950	Install Curb & Gutter	2	30-Mar-15	31-Mar-15													Install Curb & Gutter														
LA3210	Install Trench Drain	2	30-Mar-15	31-Mar-15													Install Trench Drain														
LA2910	Install Base	3	01-Apr-15	03-Apr-15													Install Base														

Remaining Level of Effort  
 Actual Work  
 Remaining Work



















Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015					2016									
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M
0074	Execute GMP Contract with Turner	44	14-Jan-14	14-Mar-14	Execute GMP Contract with Turner																										
<b>Key Milestones</b>																															
DS2240	Implement BIM	0	26-Jul-13 A	17-Mar-14	BIM																										
DS2260	MEP Trades D/A Award	0	14-Oct-13 A		D/A Award, MEP Trades D/A Award																										
0084	Issue NTP Release to General Contractor	0	17-Mar-14*		Issue NTP Release to General Contractor																										
<b>Submittals &amp; Procurement</b>																															
<b>NIC - Other Contractor Procurement Items</b>																															
<b>Water Park AHU Equipment</b>																															
SU2020	Water Park AHU Shop Drawings	40	13-Jan-14	07-Mar-14	Water Park AHU Shop Drawings																										
SU2040	Water Park AHU Fabrication and Delivery	120	05-May-14	23-Oct-14	Water Park AHU Fabrication and Delivery																										
<b>Procurement</b>																															
<b>Buyout</b>																															
PC055C	Critical Subcontractor Buyout Subcontract Execution	0	17-Mar-14		Critical Subcontractor Buyout Subcontract Execution																										
IB1000	Survey Subcontract Execution	5	17-Mar-14	21-Mar-14	Survey Subcontract Execution																										
IB1010	Shoring Subcontract Execution	3	17-Mar-14	19-Mar-14	Shoring Subcontract Execution																										
IB1020	Earthwork Subcontract Execution	2	17-Mar-14	18-Mar-14	Earthwork Subcontract Execution																										
IB1030	Site Utilities Subcontract Execution	5	17-Mar-14	21-Mar-14	Site Utilities Subcontract Execution																										
IB1040	Concrete Rebar Subcontract Execution	4	17-Mar-14	20-Mar-14	Concrete Rebar Subcontract Execution																										
IB1060	Food Service Equipment & Ice Machines Subcontract Execution	5	17-Mar-14	21-Mar-14	Food Service Equipment & Ice Machines Subcontract Execution																										
IB1070	Fire Protection Subcontract Execution	5	17-Mar-14	21-Mar-14	Fire Protection Subcontract Execution																										
IB1080	Plumbing Subcontract Execution	5	17-Mar-14	21-Mar-14	Plumbing Subcontract Execution																										
IB1090	HVAC / Controls Subcontract Execution	5	17-Mar-14	21-Mar-14	HVAC / Controls Subcontract Execution																										
IB1100	Electrical / Fire Alarm Subcontract Execution	10	17-Mar-14	28-Mar-14	Electrical / Fire Alarm Subcontract Execution																										
IB1110	Jobsite Office Subcontract Execution	10	17-Mar-14	28-Mar-14	Jobsite Office Subcontract Execution																										
IB1120	Tower Crane Subcontract Execution	10	17-Mar-14	28-Mar-14	Tower Crane Subcontract Execution																										
IB1130	Man Hoist Subcontract Execution	10	17-Mar-14	28-Mar-14	Man Hoist Subcontract Execution																										
IB1140	Masonry Subcontract Execution	5	17-Mar-14	21-Mar-14	Masonry Subcontract Execution																										
IB1180	POD's Subcontract Execution	10	17-Mar-14	28-Mar-14	POD's Subcontract Execution																										
IB1210	Misc Iron Subcontract Execution	10	17-Mar-14	28-Mar-14	Misc Iron Subcontract Execution																										
IB1330	Flashing, Sheet Metal & Expansion Joints Subcontract Execution	10	17-Mar-14	28-Mar-14	Flashing, Sheet Metal & Expansion Joints Subcontract Execution																										
IB1540	ATS PO Issued	10	17-Mar-14	28-Mar-14	ATS PO Issued																										
IB1550	Generator PO Issued	10	17-Mar-14	28-Mar-14	Generator PO Issued																										
IB1560	RTU's PO Issued	10	17-Mar-14	28-Mar-14	RTU's PO Issued																										
IB1570	Switchboard / Distribution Boards / Transformers PO Issued	10	17-Mar-14	28-Mar-14	Switchboard / Distribution Boards / Transformers PO Issued																										
IB1050	Structural Steel Subcontract Execution	10	17-Mar-14	28-Mar-14	Structural Steel Subcontract Execution																										
PC055D	Priority Subcontractor Buyout Subcontract Execution	0	28-Apr-14		Priority Subcontractor Buyout Subcontract Execution																										
IB1150	Rough Carpentry Subcontract Execution	10	28-Apr-14	09-May-14	Rough Carpentry Subcontract Execution																										



Activity ID	Activity Name	Original Duration	Start	Finish	2014												2015												2016					
					J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M			
<b>Glu-Lam Wood Trusses</b>																																		
SU110	Award Glulam Contract	140	17-Mar-14	01-Oct-14																														
SU120	Glu-Lam Wood Trusses Shop Drawings & Samples	20	31-Mar-14	25-Apr-14																														
SU130	Glu-Lam Wood SD & Samples Own / Arch Approvals	15	28-Apr-14	16-May-14																														
SU140	Glu-Lam Wood Trusses Fabrication	90	19-May-14	24-Sep-14																														
SU150	Glu-Lam Wood Trusses Delivery	5	25-Sep-14	01-Oct-14																														
<b>Steel Truss</b>																																		
SU210	Water Park Truss Shop Drawings	35	31-Mar-14	16-May-14																														
SU220	Water Park Truss Show Drawings Own / Arch Approvals	10	19-May-14	02-Jun-14																														
SU230	Water Park Truss Fabrication and Delivery	90	03-Jun-14	08-Oct-14																														
<b>Switchgear / ATS / MDF</b>																																		
SU300	Shop Drawings	40	31-Mar-14	23-May-14																														
SU310	Own / Arch Review & Approval	15	27-May-14	16-Jun-14																														
SU320	Fabrication	80	17-Jun-14	08-Oct-14																														
SU330	Delivery	15	09-Oct-14	29-Oct-14																														
<b>POD (Pre-Fab Bathroom Units)</b>																																		
SU400	POD Engineering	20	31-Mar-14	25-Apr-14																														
SU410	POD Shop Drawings	20	28-Apr-14	23-May-14																														
SU420	POD & Mockup Samples Own / Arch Approvals	15	19-May-14	09-Jun-14																														
SU430	POD Samples Approvals	0		09-Jun-14																														
SU440	POD Fabrication	100	10-Jun-14	29-Oct-14																														
SU450	POD Delivery (Batch 1)	10	26-Nov-14	11-Dec-14																														
SU460	POD Delivery (Batch 2)	10	20-Jan-15	02-Feb-15																														
SU470	POD Delivery (Batch 3)	10	05-Feb-15	18-Feb-15																														
<b>Operable Wall System</b>																																		
SU500	Wall System Shop Drawings	30	12-May-14	23-Jun-14																														
SU510	Own / Arch Review & Approval	10	24-Jun-14	08-Jul-14																														
SU520	Mockup Samples Approvals	10	09-Jul-14	22-Jul-14																														
SU530	Wall System Fabrication	70	23-Jul-14	29-Oct-14																														
SU540	Wall System Delivery	10	30-Oct-14	13-Nov-14																														
<b>Submittal Preparation</b>																																		
SU1020	Earthwork Submittal Preparation	10	19-Mar-14	01-Apr-14																														
SU1010	Shoring Submittal Preparation	10	20-Mar-14	02-Apr-14																														
SU1040	Concrete Rebar Submittal Preparation	5	21-Mar-14	27-Mar-14																														
SU1000	Survey Submittal Preparation	5	24-Mar-14	28-Mar-14																														
SU1030	Site Utilities Submittal Preparation	10	24-Mar-14	04-Apr-14																														











