



City of Garden Grove Public Works Department:

Project Name:
Chapman Ave (Brookhurst at Nelson)
Residential Streets – Sapphire, Santa Rita,
Wild Goose, Healey
 Project No.: 7280

Page No. 1 of 3

REPORT NO. 45

Date: 9/18/18

Day: Tuesday

Shift Start:

7:00 AM

Stop:

3:30 PM

DAILY CITY INSPECTION

CHAPMAN AVE.

REPORT

Weather	
Sunny	AM
Sunny	PM
Temperature	
72	Min
81	Max

(1)	(2) Traffic Control
(2)	(6) Full Depth Reclamation
(3)	
(4)	
(5)	
	IDLE */off site

EQUIP. NO.	NO. MEN	DESCRIPTION (EQUIPMENT/LABOR)							Contractor	REMARKS (Reason for idleness or other remarks)
	1	Tom Lorenz Foreman	2	6					RJ Noble	
	1	F250	2	6					RJ Noble	
	1	John Smerlo Operator		8					RJ Noble	
	1	Jerry Bogart Operator		8					RJ Noble	
	1	Doug Christy Laborer		8					RJ Noble	
	1	Chad Lindsey Operator		8					RJ Noble	
	1	Jose Perez Laborer		8					RJ Noble	
406, 450	2	Skip Loader		8					RJ Noble	
	1	Gary Quimlian Water Truck		8					RJ Noble	Rental
	1	Sweeper		8					RJ Noble	Rental
	1	TJ Kaufman Superintendent		8					Precision	
	1	Chad Yeager Operator		8					Precision	
	1	Juan Picazo Operator		8					Precision	
	1	Adam Penix Operator		8					Precision	
	1	Chris Mercurio Operator		8					Precision	
	1	Carlos Soto Laborer		8					Precision	
	1	Spreader Truck		8					Precision	
	1	Dynapak Roller		8					Precision	
	2	Water Trucks		8					Precision	
	1	Wirtgen. 240i Pulverizer		8					Precision	
	1	F550		8					Precision	
16-005	1	F250		8					RJ Noble	
3-017	1	F350		8					RJ Noble	
349	1	Roller		8					RJ Noble	
520	2	Motor Grader		8					RJ Noble	

Progress:

Permanent traffic control closure is in place. Traffic is in the middle lanes and construction is in the outside lanes. Precision on site to start cement treated base operations in the westbound direction in the #2 lane from SP 10+88 to SP 49+58. Cement is being spread than mixed. Per Mike Santos the westbound lanes mix will be a 3% mix reduced from 3.5%. Also finish grading eastbound #2 lanes. ASE onsite to pull a sample of the cement treated base for testing and observe mixing operations. RJN has a water truck onsite and street sweeper. Water leak at 10131 Chapman. Water Dept onsite for repair.

Inspector Hours=

Reg

OT

DT

Inspector

8


1.0


PAT SHEN

PHOTOS: 9/18/18



Spreading cement.



Grading cement treated base.



Making access ramps.

