



Project Name:  
**Chapman Ave (Brookhurst at Nelson)**  
**Residential Streets – Sapphire, Santa Rita Wild**  
**Goose, Healey**  
 Project No.: 7280

REPORT NO. 47.3

Date: 9/24/18

Day: Saturday

Shift Start:

7:00 AM

Stop:

4:00 PM

**DAILY CITY INSPECTION** CHAPMAN AVE. **REPORT**

Weather				(1)	(2) Traffic Control	
Sunny		AM		(2)	(6) Full Depth Reclamation	
Clear cool,		PM		(3)		
Temperature				(4)		
70		Min		(5)		
80		Max		IDLE */off site		
EQUIP. NO.	NO. MEN	DESCRIPTION (EQUIPMENT/LABOR)			Contractor	REMARKS (Reason for idleness or other remarks)
	1	Tom Lorenz Foreman	8		RJ Noble	
003	1	F250 w/lift gate	8		RJ Noble	
	1	Curtis Barns Foreman	8		Nobest	
	1	Justin Conlin L.A.P.	8		Nobest	
	1	Carlos Figueroa Laborer	8		Nobest	
	1	Tony Ramirez Laborer	8		Nobest	
	1	Valentin Ramirez Laborer	8		Nobest	
115	1	Silverado-z p.u.	8		Nobest	
211	1	F-550 utility saw	8		Nobest	
517	1	430E Cat Backhoe	8		Nobest	

**Progress:**

I drove and inspected the temporary and permanent delineation placed on Chapman Ave, Brookhurst and Euclid Ave pertaining to the advanced warning signs and arrow boards. On Chapman Ave the traffic from the #2 lanes east and west bound are still delineated two the #1 lanes, site was set up and operating with no traffic congestion. I met Tom Lorenz (RJ Noble) and we are questioning the arrival time to start the removals from (Nobest), the crew started to come in and begin work and prepare the site for the pouring of the replacement of the removals by 11:00 am. The CEMEX truck showed up and the mix design and time from the batch was good also. I left the job site Nobest still had some finishers just finishing up.

Inspector Hours=

Reg

OT

DT

Inspector

8

.5

Thomas Hall

**PHOTOS: 9/24/18**

