



City of Garden Grove Public Works Department:

Project Name:
Chapman Ave (Brookhurst at Nelson)
Residential Streets – Sapphire, Santa Rita,
Wild Goose, Healey
 Project No.: 7280

Page No. 1 of 2

REPORT NO. 47.1

Date: 9/21/18

Day: Friday

Shift Start:

7:00 AM

Stop:

3:00 PM

DAILY CITY INSPECTION

CHAPMAN AVE.

REPORT

Weather	
Sunny	AM
Sunny	PM
Temperature	
71	Min
80	Max

(1)	(2) Traffic Control
(2)	(6) Full Depth Reclamation
(3)	
(4)	
(5)	
	IDLE */off site
	Contractor
	REMARKS (Reason for idleness or other remarks)
	RJ Noble
	RJ Noble
	RJ Noble
	RJ Noble
	RJ Noble
	RJ Noble
	RJ Noble
	RJ Noble
	E.B.S.
	E.B.S.
	E.B.S.
	E.B.S.
	E.B.S.

EQUIP. NO.	NO. MEN	DESCRIPTION (EQUIPMENT/LABOR)
	1	Tom Lorenz Foreman
	1	F250
406, 450	1	Skip Loader
	1	Gary Quimlian Water Truck
	1	Israel Leon Laborer
	1	Alan Vinegas Laborer
	1	Mario Stone Operator
	1	Jose Gonzales Forman
	2	Laborer
	1	Ten Wheel Mix Truck
	1	6 Wheel Dump
	1	Backhoe

Progress:

I drove the traffic control set up on Chapman Ave and Brookhurst Ave and all of the temporary delineation was in place with Tom Lorenz and crew maintaining and making any corrections as needed. E.B.S. is on-site replacing a damaged sewer manhole cone caused by the grinding removals. The new cone and grade rings were placed and brought to the elevation of the base course lift of asphalt. Tom and his crew are cleaning up the gutter edges in preparation of the base course. The water truck is maintaining a moist water content on the base rock material.

Inspector Hours=

Reg

OT

DT

Inspector

4.5

Thomas Hall

PHOTOS: 9/21/18

