



City of Garden Grove Public Works Department:

Project Name:
Chapman Ave (Brookhurst at Nelson)
Residential Streets – Sapphire, Santa Rita,
Wild Goose, Healey
 Project No.: 7280

Page No. 1 of 3

REPORT NO. 46

Date: 9/19/18

Day: Wednesday

Shift Start:

7:00 AM

Stop:

3:30 PM

DAILY CITY INSPECTION CHAPMAN AVE. **REPORT**

Weather	
Sunny	AM
Sunny	PM
Temperature	
73	Min
81	Max

(1)	(2) Traffic Control
(2)	(6) Full Depth Reclamation
(3)	
(4)	
(5)	
	IDLE */off site

EQUIP. NO.	NO. MEN	DESCRIPTION (EQUIPMENT/LABOR)							Contractor	REMARKS (Reason for idleness or other remarks)
	1	Tom Lorenz Foreman	2	6					RJ Noble	
	1	F250	2	6					RJ Noble	
	1	Darrin Locke Operator		8					RJ Noble	
	1	Israel Leon Operator		8					RJ Noble	
	1	Mario Stone Operator		8					RJ Noble	
406, 450	2	Skip Loader		8					RJ Noble	
	1	Gary Quimlian Water Truck		8					RJ Noble	Rental
	1	Sweeper		8					RJ Noble	Rental
	1	Juan Picazo Operator		8					Precision	
	1	Smooth Drum Roller		8					Precision	
3-017	1	F350		8					RJ Noble	
349	1	Roller		8					RJ Noble	
520	2	Motor Grader		8					RJ Noble	

Progress:

Permanent traffic control closure is in place. Traffic is in the middle lanes and construction is in the outside lanes. Precision on site to finish grade cement treated base operations in the westbound direction in the #2 lane from SP 10+88 to SP 17+00. ASE onsite to observe micro cracking operations in the #2 lane in the eastbound direction. Spectrum Cable onsite to repair damaged cable from SP 10+88 to SP 17+00 in westbound direction. RJN has a water truck onsite to keep cement treated base moistened. Street Sweeper on site to clean streets.

Inspector Hours=

Reg

OT

DT

Inspector

8

.5

PAT SHEN

PHOTOS: 9/19/18



Micro cracking cement treated base.



Finish grading.



Compacting cement treated base.