



City of Garden Grove Public Works Department:

Project Name:  
**Chapman Ave (Brookhurst at Nelson)**  
**Residential Streets – Sapphire, Santa Rita,**  
**Wild Goose, Healey**  
 Project No.: 7280

Page No. 1 of 3

REPORT NO. 44

Date: 9/17/18

Day: Monday

Shift Start:

7:00 AM

Stop:

3:30 PM

**DAILY CITY INSPECTION** CHAPMAN AVE. **REPORT**

Weather	
Sunny	AM
Sunny	PM
Temperature	
72	Min
81	Max

(1)	(2) Traffic Control
(2)	(6) Full Depth Reclamation
(3)	
(4)	
(5)	
	IDLE */off site

									<u>Contractor</u>	REMARKS (Reason for idleness or other remarks)
EQUIP. NO.	NO. MEN	DESCRIPTION (EQUIPMENT/LABOR)								
	1	Tom Lorenz Foreman	2	6					RJ Noble	
	1	F250	2	6					RJ Noble	
	1	John Smerlo Operator		8					RJ Noble	
	1	Jerry Bogart Operator		8					RJ Noble	
	1	Doug Christy Laborer		8					RJ Noble	
	1	Darrin Locke Operator		8					RJ Noble	
	1	Chad Lindsey Operator		8					RJ Noble	
	1	Jose Perez Laborer		8					RJ Noble	
406, 450	2	Skip Loader		8					RJ Noble	
	1	Gary Quimlian Water Truck		8					RJ Noble	Rental
	1	Sweeper		8					RJ Noble	Rental
	1	TJ Kaufman Superintendent		8					Precision	
	1	Chad Yeager Operator		8					Precision	
	1	Juan Picazo Operator		8					Precision	
	1	Adam Penix Operator		8					Precision	
	1	Chris Mercurio Operator		8					Precision	
	1	Scott Ward Operator		8					Precision	
	1	Carlos Soto Laborer		8					Precision	
	1	Spreader Truck		8					Precision	
	1	Dynapak Roller		8					Precision	
	2	Water Trucks		8					Precision	
	1	Wirtgen. 240i Pulverizer		8					Precision	
	1	F550		8					Precision	
16-005	1	F250		8					RJ Noble	
3-017	1	F350		8					RJ Noble	
349	1	Roller		8					RJ Noble	Ok
520	2	Motor Grader		8					RJ Noble	Ok

### **Progress:**

Permanent traffic control closure is in place. Traffic is in the middle lanes and construction is in the outside lanes. Precision on site to start cement treated base operations in the eastbound direction from SP 10+88 to SP 49+58. Cement is being spread than mixed. Per Mike Santos the westbound lanes mix will be a 3% mix reduced from 3.5%. Water leak at Boys and Girls Club. Water Dept. out to inspect. No repair will be done until tomorrow. ASE onsite to pull a sample of the cement treated base for testing and observe mixing operations. RJN has a water truck onsite and street sweeper.

Inspector Hours=	Reg	OT	DT	Inspector
------------------	-----	----	----	-----------

8
---

.5
----

PAT SHEN
----------

### **PHOTOS: 9/17/18**



Grinding subgrade.



Grading down ramps.



View west on Chapman.