

City Of Garden Grove Department of Public Works Medal of Honor Trail Improvements					
Construction schedule					
Date (TBD)	Day	Time	Task	Location	Description
CONSTRUCTION ZONE I					
3/23/2026	Monday	7:30 AM - 6:00 PM	1) Remove the existing surface to a depth of up to 6 inches, as shown in the plans. 2) Prepare and compact the subbase 3) Install reinforcing steel (rebar) in accordance with the plans. 4) Clean the job site and secure with cones and caution tape before leaving.	Concrete PAD 1 and 2	
3/24/2026	Tuesday	7:30 AM - 6:00 PM	1) Construct the concrete slab per the approved plans and specifications.	Concrete PAD 1 and 2	
CONSTRUCTION ZONE II					
3/25/2026	Wednesday	7:30 AM - 6:00 PM	1) Remove the existing surface to a depth of up to 6 inches, as shown in the plans. 2) Prepare and compact the subbase 3) Install reinforcing steel (rebar) in accordance with the plans. 4) Clean the job site and secure with cones and caution tape before leaving.	Concrete PAD 3 and 4	
3/26/2026	Thursday	7:30 AM - 5:00 PM	1) Construct the concrete slab per the approved plans and specifications.	Concrete PAD 3 and 4	
3/27/2026	Friday	7:30 AM - 5:00 PM	Clean up the jobsite and field walk	Concrete PAD 1,2,3 and 4	

