

## Vendor / Installer Coordination Matrix - Generator Package GREAT WOLF LODGE Attachment "C"

Work Floment		L = Lead, A = Assist, F = Furnish, I = Install							
	Work Element		Vendor	Mech	Elec	BATC	Other		
	Attend Coordination Meeting(s)	L	Α	Α	Α	Α	Α		
	TL provides TCCo super with Receipt Verification Form	F							
	Coordinate installation (including assembly, location and connections).		Α	Α	L	Α	Α		
	Coordinate junction box size (and top or bottom feed)		Α		L				
	Coordinate cable schedule and lug requirements.		Α		L				
Coordination Meetings	TCCo to coordinate utility requirements/approval, where applicable.	L	Α	Α	Α				
	Submittal review - review approved vendor submittals, coordinate with installation, sign-off and provide comments and feedback.		А	А	L	Α	A		
	Obtain all required permits, including but not limited to building permits.	Α		Α	L				
	Obtain required AQMD permit						L		
	TCCo to obtain approval from Fire Marshall or AHJ prior to release for fabrication.	L	Α	Α	Α		Α		
	TCCo to release vendor to fabricate and monitor delivery.	L							
	Vendor to provide written acknowledgement to TCCo & T=L confirming release of fabrication including delivery dates.		L						
	Vendor to immediately notify TCCo & T=L if delivery date slips.		L						
	Coordinate delivery (including delivery location (jobsite, rigger's yard), time, schedule, restrictions)	L	А	А	А				
	Coordinate delivery from factory to jobsite/rigger's yard (including packaging, shipping splits)	Α	L		Α				
Delivery	Coordinate delivery from rigger's yard to jobsite (including accepting and coordinating delivery at rigger's yard, receipt of equipment, tracking of equipment, offloading and rigging plan)	А			L				
	Identification on packaging: (shipping labels)		F		Α				
	Firmly attach label(s) to equipment indicating name of manufacturer, equipment model number, equipment serial number and tag number.		F&I						
	Protection of equipment during shipment		L						
	Upon delivery, inspection equipment and document on receipt verification form with TCCo.				L				
	Protection of equipment after receipt				L				
	Off-load, rig, final setting and care & custody.				L				
	If unit needs to be broken down for shipment and reassembled		L		Α				



Work Element		L = Lead, A = Assist, F = Furnish, I = Install						
		TCCo/ TL	Vendor	Mech	Elec	ВАТС	Other	
	Provide technical support for a complete installation		А		L			
	Meet all seismic requirements for equipment only per drawing S1.1		F&I					
	Meet all seismic requirements for equipment installation per drawing S1.1				F&I			
	Witness installation		Α					
	ALL mechanical/plumbing piping, connections, and associated hardware and accessories			F&I				
	ALL Equipment power/ control/ communications connections, conduit and wiring				F&I			
	Accessories (i.e.: terminal blocks, I/O cards, relays)		F&I		Α			
	Building controls and interface with equipment, including low voltage wiring					F&I		
	Housekeeping pad and/or inertia base and submit to A/E for approval						F&I	
	Anchor bolts and brackets for installation				F&I			
	Vibration isolators, seismic restraints, seismic snubbers				F&I			
	Generator mounted vibration isolators		F&I					
Generator Package	Provide Equipment required to meet current SCAQMD emissions standards		F&I					
	Provide Equipment required to meet current IBC seismic standards		F&I					
	For retrofit applications, verify compatibility of systems.		L		Α			
	For applications when paralleling new generators with existing generators, verify compatibility of the generators, including but not limited to the following items: voltage regulators, governors, alternators.		L		А			
	Paralleling switchgear: Mounting hardware and accessories for disconnecting devices mounted in new switchgear line-up		F&I					
	Paralleling switchgear: For retrofit applications: Mounting hardware for disconnecting devices to be mounted in existing switchgear line-up		F		I			
	Generator CBs (unit mounted)		F&I					
	Generator CBs (remote mounted)		F		I			
	If unit mounted, batteries, battery charger(s), and battery heaters		F&I					
	If remote mounted, batteries, battery charger(s), and battery heaters		F		I			



	Maria Element	L = Lead, A = Assist, F = Furnish, I = Install							
	Work Element		Vendor	Mech	Elec	ВАТС	Other		
	If unit mounted, generator control panel and control panel heater		F&I						
	If remote mounted, generator control panel and control panel heater		F		I				
	SCAQMD Permits	L	Α						
	IBC Certification for all equipment provided		F&L						
	Generator Remote start/stop (if required)		F		I				
	Generator Remote annunciator		F		I				
	Generator Remote monitoring equipment		F		I				
	Generator Modem		F		I				
Generator Package	If generator enclosure, provide and install louvers		F&I						
	If generator enclosure, provide and install space heater		F&I						
	If generator enclosure, provide and install raincaps and piping		F&I						
	If generator enclosure, provide and install exhaust silencer/muffler, flex, and associated hardware		F&I						
	If exhaust silencer/muffler, flex, and associated hardware are shipped separately		F	I					
	If generator enclosure, permanent load bank		F&I						
	Day/ subbase tank (shipped with assembled unit)		F&I						
	If day/ subbase tank is shipped separately due to size restraints		F	I					
	Remote fuel tank			F&I					
	Remote Fuel Fill Station and piping			F&I					
	Control wiring and power feeds to remote fuel tank				F&I				
	Fuel flexes (for sub base tank only)		F	I					
	If unit mounted radiator		F&I						
	Glycol		F&I						



	Work Element		L = Lead, A = Assist, F = Furnish, I = Install						
WORK Element		TCCo/TL	Vendor	Mech	Elec	BATC	Other		
	Installation inspection		L	Α	Α				
	Pre-start-up checklist (to TCCo and installing contractors)		F&A	А	L	А			
	Submit Start-up/commissioning procedure for approval		F&L		А				
	Start-up	Α	L	Α	Α	Α			
	Temporary load bank, cables and meters		F		I				
	Coordination of load bank type and testing requirements		Α		L		А		
	Fuel for start-up				F				
	Fuel fill for Owner turnover				F				
	Pre-commissioning meeting	L	Α	Α	Α	Α	Α		
	Commissioning	Α	Α	Α	L	Α	L		
	Coordination Study/Short Circuit Analysis	Α	Α		Α		L		
Close-Out	Adjustment of equipment settings (i.e. CB trip settings)		L		Α		Α		
	Field testing	Α	L	Α	Α	Α			
	Housekeeping, clean-up, touch-up paint		Α	Α	L	Α			
	Owner training		L		Α				
	O&M manuals to TCCo		F						
	Provide attic stock and spare parts as specified		F	F	F				
	Parts warranty		F						
	Equipment labor warranty		F						
	Installation labor warranty			F	F				
	Trouble shooting during warranty period	Α	L	L	L	L	L		
	Building controls parts / labor warranty					F			
	Temporary Use Maintenance				F&L				
	Warranty certificates		F						