

## City of Garden Grove

### INTER-DEPARTMENT MEMORANDUM

To: Matthew Fertal  
Dept: City Manager  
Subject: RECOMMENDATION TO ACCEPT PROJECT AS COMPLETE - THREE ARTERIAL STREET REHABILITATIONS AT MAGNOLIA STREET, KNOTT STREET, AND GARDEN GROVE BOULEVARD PROJECT NO. 7237, PHASE VII

From: Keith G. Jones  
Dept: Public Works  
Date: September 25, 2007

#### OBJECTIVE

For City Council to accept the above project as complete and authorize the City Manager and City Clerk to execute the Notice of Completion of Public Improvement and Work.

#### BACKGROUND

On September 26, 2006, City Council awarded the contract to All American Asphalt with a total bid of \$1,916,372. The project included the removal and reconstruction of existing failed pavement areas, along with the asphalt resurfacing. The work also consisted of the removal and replacement of such things as sidewalk, curb, gutter, bus pads, cross gutter, and curb ramps for the following street segments:

1. MAGNOLIA STREET REHABILITATION - Lampson Avenue to Chapman Avenue
2. KNOTT STREET REHABILITATION - Lampson Avenue to Chapman Avenue
3. GARDEN GROVE BOULEVARD REHABILITATION - Nutwood Street to Euclid Street

#### DISCUSSION

In September 2007, the contractor, All American Asphalt, completed the street rehabilitation projects in accordance with the plans, specifications and other contract documents. The subject project was completed within the project budget and schedule.

The following is the financial statement for the above project:

Original Contract Price	\$ 1,916,372.00
Change Orders Extra to Original	\$ 213,011.55
Total	\$ 2,129,383.55
Change Order Credit to Original	(\$ 5,800.87)
The Final Contract Price Total	\$ 2,123,582.68

### FINANCIAL IMPACT

There is no financial impact to the general fund. The project was funded with Measure "M" local (fund 421) monies. The retention payment will be released 30 days after recordation of the Notice of Completion.

### COMMUNITY VISION IMPLEMENTATION

This project is consistent with the community vision for maintaining the City's infrastructure assets to maximize their value, longevity, and usefulness for the community.

### RECOMMENDATION

It is recommended that the City Council:

- Accept the project as complete and authorize the City Manager and City Clerk to execute the Notice of Completion of Public Improvement and Work;
- Authorize the Finance Director to release the retention payment when appropriate to do so.

Keith G. Jones  
Public Works Director

By: Digna de Los Reyes  
Assistant Engineer

Attachment: Notice of Completion